

Vyrnwy Aqueduct Modernisation Programme
Norton to Prescott construction programme status – September 2026

In Progress Planned Complete			
Customer area	Cleaning Line 3	Lining	
		Line 1	Line 2
Area 01 Farnworth, Bold Heath	Completed	Complete Reinstatement activity taking place	Complete Reinstatement activity taking place
Area 02 Cuerdley	Completed	Complete Reinstatement activity taking place	Complete Reinstatement activity taking place
Area 03 Rainhill	Completed	In Progress	Due to begin Autumn 2026
Area 04 Prescot	Completed	In Progress	Due to begin Autumn 2026